HOPKINTON MAIN STREET CORRIDOR PROJECT



MassDOT Project Number: 606043

Construction Advisory No. 34

July 15, 2022

Please be advised that this schedule may change due to weather and existing conditions found while performing the tasks below. This work may impact traffic and require lane and sidewalk closures limiting access to driveways and entrances to businesses.

What to Expect for the Week of July 18, 2022, to July 22, 2022

West Side of Project

- Start the second of three layers of pavement from the western project limit to the Fire Station
- Continue the service connections between the Fire Station and the 85/135 intersection
- Complete traffic signal at Wood Street intersection with Main Street
- Reset frame and covers from manholes, water boxes, and catch basins between Wood St. and Fire Station
- Line stripe the new pavement between Wood Street and the Fire Station
- Strip and grade sidewalks between Wood Street and the Fire Station

East Side of Project

- Continue ductbanks for Verizon moving west to the 135/85 intersection (Pleasant St. to Maple St. to Hayden Rowe detour required).
- Start Comcast ductbanks at 85/135 intersection and move east towards Church Street (Pleasant St. to
- Maple St. to Hayden Rowe detour required.)
- Start service connections between the 85/135 intersection and Church Street.
- Complete historic walls at 15, 17, 25 and 35 Main Street

85/135 Intersection

- Ductbank work (Pleasant St. to Maple St. to Hayden Rowe detour required)
- Widen the west side of Cedar St. and Grove St. at the intersection for initial sidewalk relocation.
- Relocate the fire hydrant at the corner of 85/135
- Backfill concrete retaining wall at CVS.

For the most up to date information about the Main Street Corridor project please visit the Town's project website at https://hopkintonmainstreet.com

The Town of Hopkinton appreciates your patience and consideration while we work tosupport MassDOT's project to revitalize our downtown infrastructure.

