

Hopkinton Main Street Corridor Project



Project Update

Main Street Corridor Project Update

December 23, 2022

Operations suspended on 12/22/22

- The contractor, A.F. Amorello & Sons, Inc. finished work for the season on Thursday, December 22.
- Marathon Way will be used for material storage throughout the winter shutdown.

Project Status

Phase 1 and 2 of the Main Street reconstruction have been completed. This work focused on the area from West Main to the Fire Station and the 135/85 intersection and included the full-depth excavation of these sections of Main Street and the installation of 2 of the 3 final paving courses.

Winterization of the project is complete, including asphalt for driveways, sidewalks and wheelchair ramps. A base coat of asphalt has been placed for the shared-used path which will be plowed and used by all users during the winter.

Traffic signals at the Wood Street and the 135/85 intersection have been completed.

MassDOT will continue to coordinate with Eversource for utility work throughout the winter. In addition, MassDOT will continue to coordinate with subcontractors, including Premier Fence, who will be onsite in January to install the guard rail at CVS.

Anticipated Work - Spring 2023

- Phase 3 of the Main Street reconstruction, from the 135/85 intersection to Ash Street, will be started after the 2023 Boston Marathon.

-
- Main Street Corridor Project website: <https://hopkintonmainstreet.com/>
 - Project contact: mmurdock@hopkintonma.gov Cell: (339) 223-5377